



Checklist: Before Machine Install

Dear Customer,

In order to get your new system up and running in a timely manner we would like to ask you to fill out the checklist below.

POS.	Tasks that need to be completed	YES	NO
1	The specified air supply is prepared and ready for hook up		
2	The specified power supply is prepared and ready for hook up		
3	When deciding on the location of the machine, were the following things considered: accessibility, static electricity, lifting equipment, ceiling height, door width, height of lighting, etc.?		
4	The floor is consistently level (within the tolerance) for the whole footprint of the system.		
5	A factory blue print and pictures were sent to Bihler		
6	An electrician will be available to hook up the power to the machine		
7	If equipped with Teleservice: a network cable, as specified, is run to the point of connection		
Which equipment is available at the time of the install?			
8	Crane		
	Including a driver		
9	Forklift		
	Including a driver		
10	Lifting Equipment (e.g. Siccorlift)		
	Including a driver		
11	Ladders		

If one of the mentioned tasks is not fulfilled, there could be a chance that the machine startup might not be feasible. If a startup delay is caused, through no fault of Bihler, then the extra costs will be invoiced at actual cost.

Please send the completed and signed list back to our office no later than 14 days before the installation. With that information we will be able to determine if successful install is possible and if all the preparation work is completed.

Without the completed checklist, we will not be able install the machine at your site.

Your BIHLER Service-Team

Company:

Location, Date

Signature